EXTENSION OF TIME PROPOSAL

1	Name of work	Construction of RCC drain 21st cross ner Ganapthi temple and asphalting to roads in 6th main in 3rd phase in ward no 04
2	Amount of work portion	1945215=75
3	Estimated Cost	Rs.19.95 lakhs
4	Name of Contractor	Technical Manager (west)
5	Agreement no	No 521/2013-14, dt:04-03-2014
6	No and date under which work order issued	No 521/2013-14, dt:04-03-2014
7	Time limit riginally fixed for completion	~~2-11-2014~~ 90 days
8	Date of application by the contractor for granting	2-11-2014
9	Date of receipt of application in the Sub Division office	2-11-2014
10	Extension granted if any	—
	I	—
	II	—
11	Work carried out by the contractor during the original period stipulated in the contract	13,00000/-
12	Work carried out during 1st extension	—

13	Work carries out during 2nd extension	-
14	Time now applied for	210 days
15	Date of recommanding ime 2nd extension	-
16	Weather the original application of the contractor is enclosed	Yes
17	Balance of work remaining work	Work Completed
18	Probable time required for completion of remaining work	Work Completed
19	Cost work charged establishment charged on the work after the expairy original period	-
20	Weather notice as per clause of contract has been issued	NO
21	Remarks of the AEE and the daily rate of penalty proposed	As per the terms and conditions of contract the contractor is liable to complete the work within Time period penalty is proposed.
21	Remarks of the EE and the daily rate of penalty proposed	

Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Yelahanka Division, Bangalore-64

Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara
Palike
Bangalore-92